

REQUIRED SWPPP CONTENTS PER GP-0-25-001:

- Pursuant to the NYSDC "SPDES General Permit for Stormwater Discharges from Construction Activity" (GP-0-25-001), all Stormwater Pollution Prevention Plan (SWPPP) shall include erosion and sediment control practices designed in accordance with the most current version of the technical standards, "New York Standards and Specifications for Erosion and Sediment Control", where erosion and sediment control practices are not designed in accordance with this technical standard, the owner or operator must demonstrate equivalence to the technical standard. The following list of required SWPPP components is provided in accordance with Part II.B.1(c)-(i) of General Permit GP-0-25-001:
 - Background information: The subject project consists of a stormwater retrofit including installation of Contech Jellyfish filters, elimination of existing eroded channels and proposed stormwater collection and conveyance system.
 - Site map / construction drawing: These plans serve to satisfy this SWPPP requirement.
 - Description of the soils present at the site: Onsite soils located within the proposed limits of disturbance consist of Paxton fine sandy loam (PnC, PnD, PnE, and PnF), Ridgebury complex (RdB), Urban land-Paxton complex (UpB and UpC), and Woodbridge loam (WdB) as identified on the Soil Conservation Service Web Soil Survey. These soil types belong to the Hydrologic Soil Groups "C" and "D".
 - Construction phasing plan / sequence of operations: The Construction Sequence and phasing found on these plans provide the required phasing. A Construction Sequence and Erosion and Sediment Control Maintenance Schedule has been provided. The Sedimentation and Erosion Control Notes contained herein outline a general sequence of operations for the proposed project. In general all erosion and sediment control facilities shall be installed prior to commencement with land disturbing activities, and areas of disturbance shall be limited to the shortest period of time as practicable.
 - Temporary and permanent soil stabilization plan: The Sedimentation and Erosion Control Notes and Details provided herein identify temporary and permanent stabilization measures to be employed with respect to specific elements of the project, and at the various stages of development.
 - Site map / construction drawing: This plan serves to satisfy this SWPPP requirement.

- The dimensions, material specifications, installation details, and operation and maintenance requirements for all erosion and sediment control practices: The details, Erosion and Sediment Control Notes, and Erosion and Sediment Control Maintenance Schedule serve to satisfy this SWPPP requirement.
- An inspection schedule: Inspections are to be performed twice weekly and by a qualified professional as required by the General Permit GP-0-25-001. In addition the NYSDC Trained Contractor shall perform additional inspections as cited in the Sedimentation and Erosion Control Notes.
- A description of pollution prevention measures that will be used to control litter, construction chemicals and construction debris: In general, all construction litter / debris shall be collected and removed from the site. The general contractor shall supply either waste barrels or dumpster for proper waste disposal. Any construction chemicals utilized during construction shall either be removed from site daily by the contractor or stored in a structurally sound and weatherproof building. No hazardous waste shall be disposed of onsite, and shall ultimately be disposed of in accordance with all federal, state and local regulations. Material Safety Data Sheets (MSDS), material inventory, and emergency contact numbers shall be maintained by the general contractor for all construction chemicals utilized onsite. Finally, temporary sanitary facilities (portable toilets) shall be provided onsite during the entire length of construction, and inspected weekly for evidence of leaking holding tanks.
- A description and location of any stormwater discharges associated with industrial activity other than construction at the site: There are no known industrial stormwater discharges present or proposed at the site.
- Identification of any elements of the design that are not in conformance with the technical standard, "New York Standards and Specifications for Erosion and Sediment Control": All proposed elements of this SWPPP have been designed in accordance with the "New York Standards and Specifications for Erosion and Sediment Control."

- Pursuant to the NYSDC "SPDES General Permit for Stormwater Discharges from Construction Activity" (GP-0-25-001), Title 1 in Appendix B, the proposed stormwater retrofit requires the preparation of the SWPPP that only includes Erosion and Sediment Controls as if it is an environmental enhancement project that involves greater than one (1) acre of soil disturbance. Post-construction Stormwater Management Practices are not required.

EXCAVATION NOTES:

- All pavement to be saw cut to its full depth by the contractor prior to excavation.
- The Contractor shall provide sheeting, shoring, a benched excavation, or a sloped excavation for all excavations 5.0 feet or greater in depth.
- All sheeting and shoring protective systems used for excavation shall be designed and stamped by a NY Licensed Professional Engineer.
- Where construction crosses or is adjacent to existing utility lines (fuel, water, gas, telephone, electric or communication), the contractor shall carefully hand excavate so as to locate, mark and protect the utility line against disturbance or damage by providing adequate support and protection as approved by the Engineer. The contractor shall repair any power or communication interruption immediately, at no additional cost to the owner.
- Trench excavation outside of temporary construction fence is to be backfilled on the same day as excavation. Temporary orange construction fence is required around these work areas for on going work.
- All utility trenching in and adjacent to roadways shall be backfilled prior to the end of the work day, unless otherwise authorized by the Engineer. Item 4 shall be brought to the surface of the utility trench flush with the adjacent pavement and maintained until the final pavement is completed, at which time the item 4 shall be removed to the subgrade elevation for paving operations. Road plates, if used, shall be designed to meet 1252 loading requirements.
- For improvements along Longfellow Drive within the Town of Kent right-of-way, excavations needing to be open greater than a single day shall have if temporary chain link fence installed overnight, or when no work is being performed at the location. Temporary orange construction fence shall be in place when work is being performed.


| SOILS LEGEND | | |
|--------------|---|--------------------|
| SOILS | DESCRIPTION | HYDROLOGICAL GROUP |
| CrC | Chertford-Chaffield complex, rolling, very rocky | B |
| CsD | Chaffield-Chertford complex, hilly, very rocky | B |
| Ff | Fluvaquett-Uffingtons complex, frequently flooded | B/D |
| LcB | Lecester loam, 3% to 8% slopes, stony | C |
| PnB | Paxton fine sandy loam, 2% to 8% slopes | C |
| PnC | Paxton fine sandy loam, 8% to 15% slopes | C |
| PnD | Paxton fine sandy loam, 15% to 25% slopes | C |
| PnE | Paxton fine sandy loam, 8% to 15% slopes, very stony | C |
| PnF | Paxton fine sandy loam, 15% to 25% slopes, very stony | C |
| PoC | Ridgebury loam, 3% to 8% slopes | C |
| PoD | Ridgebury loam, 8% to 15% slopes | C |
| UpB | Urban land-Paxton complex, 2% to 8% slopes | C |
| UpC | Urban land-Paxton complex, 8% to 15% slopes | C |
| UpD | Urban land-Paxton complex, 15% to 25% slopes | C |
| RdB | Ridgebury loam, 3% to 8% slopes | C |
| Ub | Udorthents, smoothed | - |
| Uc | Udorthents, wet substratum | - |
| WdB | Woodbridge loam, 2% to 8% slopes | C |
| WdC | Woodbridge loam, 8% to 15% slopes | C |
| WdD | Woodbridge loam, 15% to 25% slopes | C |

CONSTRUCTION NOTES:

- The contractor is advised that additional notes will be found on subsequent drawings and such notes, while pertaining to the specific drawings they are placed in, also supplement the construction notes listed herein.
- All work and materials shall be in accordance with these plans and project specifications.
- The contractor shall notify the Engineer 72 hours prior to start of work.
- The subject project has coverage under the New York State Department of Environmental Conservation SPDES General Permit for Stormwater Discharges from Construction Activity, permit No. GP-0-25-001. As required by the permit all contractors and subcontractors will be required to sign a certification statement that they understand and agree to comply with the requirements of GP-0-25-001.
- The contractor shall have a representative onsite that is a NYSDC Trained Contractor at all times site work is being performed under this contract. The contractor shall provide a contractor's certification as contained in the NYSDC Construction Site Logbook to the project engineer upon start of construction.
- The contractor shall coordinate the layout of the work with the owner, and the project engineer, and eliminate all conflicts including but not limited to utility location conflicts, prior to commencement of any proposed work.
- It shall be the contractor's/subcontractor's responsibility to provide sanitary facilities (i.e. porta-potty) (and other necessary temporary facilities) throughout the duration of construction.
- The contractor shall be responsible for providing all power, water, and other resources necessary to complete the project work.
- Minimum OSHA site standards must be maintained including personal protective equipment and safety. The contractor shall be responsible for guarding and protecting all open excavations in accordance with the latest edition and current OSHA requirements.
- The contractor shall field verify all dimensions relative to the scope of work.
- The contractor shall stake out the limits of clearing and it shall be cleared with the project engineer prior to the start of clearing operations. Existing trees to remain outside the limits of clearing shall be protected per the detail.
- It shall be the contractor's responsibility to identify and protect all underground utilities. The contractor shall contact Dig Safe New York at 811 or 1-800-962-7862 and any other required utility locators prior to the start of construction.
- The exact location, size and type of the existing utilities may differ from what is shown herein. The contractor shall field verify the location, size and type of the existing utilities by performing a test pit ahead of construction on necessary to permit removal of existing utilities or relocate proposed utilities as required. Horizontal location and elevation of the existing utility as determined by test pit shall be provided to the project engineer.
- The contractor shall field verify the existing grades / utility locations prior to commencement of any work. Any discrepancy shall be reported to the project engineer when identified.
- The contractor shall perform all work with care so that any materials which are to remain in place, or which are to remain on the property, shall not be damaged. The contractor will be held responsible for all damage caused to existing utilities / features / facilities / vegetation during execution of the work not proposed to be modified or removed by these plans. All damage to any existing utilities / features / facilities / vegetation not proposed to be modified by the contract shall be repaired or replaced by the contractor to the satisfaction of the owner at no additional cost.
- Original condition shall mean the condition in which the feature was found (or better) at the start of construction.
- The contractor shall be responsible for the implementation and maintenance of erosion and sediment controls (shown or not) as necessary to prevent erosion and migration of sediment outside of the contract limit line or into the stormwater collection system. Erosion and sediment controls may include but are not limited to silt fence, stabilized construction entrance, berms and silt protection. All erosion and sediment controls shall be installed in accordance with the New York State Standards and Specifications for Erosion and Sediment Control. Additional erosion and sediment controls may be required during construction by the project engineer. All disturbed areas shall be stabilized in accordance with the Erosion & Sediment Control Notes and details.
- Silt fence shall be installed parallel to the contours.
- Contractor is responsible for protecting soil stockpiles, trenches, and building excavations against weather. No additional fee will be paid to the contractor for removal and replacement of suitable soils due to degradation from weather related events.
- During execution of the work, the contractor shall be responsible for clearing and control of surface water in accordance with the New York State Standards and Specifications for Erosion and Sediment Control. The New York State Standards and Specifications for Erosion and Sediment Control can be found at <http://www.dec.ny.gov/chemical/29066.htm>.
- All existing pavement shall be cleaned and swept prior to the completion of construction.
- The contractor shall provide temporary construction fence for all work areas including the material storage/staging areas.
- All personal vehicles, materials, and construction equipment must be kept within the construction staging area. Use of additional onsite storage areas must be pre-authorized by the owner of the property.
- Tree clearing can only be performed between November 1st and March 31st.
- Tapsol and subsoil shall be striped, screened, and stockpiled in locations shown for future use. The contractor must keep enough tapsol onsite for final restoration. Four rows of screened tapsol shall be placed and raked to finish grade over all disturbed areas not covered by pavement, concrete and/or gravel surfaces, unless otherwise noted.
- The contractor shall maintain existing grades unless otherwise noted.
- Contractor shall be responsible for removal of all excess rock, tapsol, subsoil, and construction debris from the site.
- There shall be no burning of construction and demolition (C&D) debris or stumps on site. All C&D debris and stumps must be removed by the contractor, and disposed of in accordance with all pertinent regulations.
- All pre-cast concrete drainage structures, frames, and grates are to meet H-20 loading requirements.
- Design Engineer to approve locations and elevations of all structures prior to placement.
- Unless otherwise shown on the drawings the contractor shall match the material, thickness and quality of all existing pavements that are to be replaced.
- The contractor will be responsible for the implementation of all maintenance and protection of traffic (MP&T) measures if necessary. MP&T shall include but not be limited to placement of traffic cones and warning signs around work area. Safe and adequate pedestrian vehicular traffic flow shall be maintained at all times to the existing buildings, while the work is in progress. The contractor shall submit for approval of the project engineer, a construction sequence schedule and plan for pedestrian and vehicular traffic flow.

UTILITY NOTES:

- The locations of existing utilities, water, sewers, and drainage structures have been indicated based on the best available information. It is possible that the actual subsurface utilities and piping may vary from that indicated. Therefore, prior to starting work in any area, the contractor shall take the necessary steps to determine the locations of all existing underground piping, conduit and structures. The contractor shall carry out their operations in such a manner as to prevent interference with lines which are to remain. Any pipe or conduit disturbed in the course of contract shall be repaired by the contractor at no extra cost to the owner.
- Existing utility locations, sizes and elevations to be verified by contractor prior to the start of construction and any discrepancies reported to the project engineer immediately.
- Whenever a connection to an existing pipe or structure is shown, the contractor shall confirm existing pipe materials of construction, dimensions, and connection requirement prior to submitting materials for approval.
- When structures are to be placed on existing utility lines or where the proposed utility lines are assumed to cross existing utilities, the contractor shall locate the existing utility and shall verify its existing invert elevation. The contractor shall notify the engineer if different utility invert elevations or locations are revealed by field exploration.
- Where interference with other utilities or construction are encountered during construction of new utility lines, the contractor may adjust the alignment or invert elevations of that system only at the direction of the project engineer.
- All existing utilities shall be removed to the main unless otherwise permitted by the utility service provider.
- It shall be the contractor's responsibility to locate all overhead wires and utility poles. If any, in the vicinity of the proposed work, Furthermore, it is the contractor's responsibility to make the necessary arrangements to perform the work in the vicinity of these overhead wires.
- The contractor shall exercise extreme caution when working adjacent to active power and communication lines to prevent damage to these lines. The contractor shall hand excavate test pits to expose those lines prior to performing any other excavation work in the area. The contractor shall report at their expense, any power or communication interference immediately.
- Should any utility poles require bracing or relocating to accomplish the proposed work, it shall be the contractor's responsibility to make the appropriate arrangements to properly secure or relocate such utility poles. The contractor will not receive any additional payment for utility pole bracing or relocating. The contractor must include any costs for such work within their bid submittal.




LOCATION MAP SCALE: 1" = 1000'

OWNER: ERSE, LLC 1699 ROUTE 6, SUITE 1 CAMEL, NY 10912
SITE DATA: Zone: IBC Tax Map No: 22-2-16

GENERAL NOTES:

- Existing conditions shown herein obtained from photogrammetric mapping flown by Geomaps on March 20, 2021.
- Wellheads shown herein were flagged by Steve Marino of Tim Miller Associates, Inc. and the flags were survey locate by ImE Engineering, Surveying, & Landscape Architecture, P.C. on March 10, 2022.
- Existing adjacent property boundaries shown herein obtained from Putnam County GIS.
- The NYSDC regulated Wetland LC-52 boundary shown herein was validated by Sarah Pawlaczek (NYSDC) on September 26, 2022.



NYSDC FRESHWATER WETLAND BOUNDARY VALIDATION

The freshwater wetland boundary as represented on these plans accurately depicts the limits of Freshwater Wetland LC-52 as delineated by Steve Marino of Tim Miller Associates, Inc. on March 10, 2022.

DEC Staff: Paula D'Amico Date: 12/5/22 Surveyor/Engineer: [Signature]
Date Valid: 12/5/22 Expiration Date: 12/5/27 SEAL

Wetland boundary delineations as validated by the New York State Department of Environmental Conservation remain valid for five (5) years unless existing exempt activities, area hydrology, or land use practices change (e.g., agricultural to residential). After five (5) years the boundary must be revalidated by DEC staff. Revalidation may include a new delineation and survey of the wetland boundary.

Any proposed construction, grading, filling, excavating, clearing or other regulated activity in the freshwater wetland or within 100 feet of the wetland boundary as depicted on this plan requires a permit from the NYSD Department of Environmental Conservation under Article 24 of the Environmental Conservation Law (Freshwater Wetlands Act) prior to commencement of work.



| DRAWING NO. | DRAWING NAME | SHEET NO. |
|-------------|--------------------------|-----------|
| EX-1 | EXISTING CONDITIONS PLAN | 1 |
| PH-1 | PHASING PLAN | 2 |
| SP-1 | ENLARGED SITE PLAN | 3 |
| SP-2 | ENLARGED SITE PLAN | 4 |
| SP-3 | ENLARGED SITE PLAN | 5 |
| D-1 | DETAILS | 6 |

| | | | |
|-----|---------|--------------------------------------|-----|
| 6 | 4-30-25 | ISSUED FOR BID | CMS |
| 5 | 5-17-24 | REVISED FOR NYSDC & NYSDC SUBMISSION | JMM |
| 4 | 9-20-23 | REVISED FOR EDWING SUBMISSION | EJP |
| 3 | 8-16-23 | REVISED FOR NYSDC SUBMISSION | CMS |
| 2 | 8-7-23 | REVISED FOR NYSDC SUBMISSION | CMS |
| 1 | 7-21-23 | REVISED STORMWATER CONVEYANCE SYSTEM | EJP |
| NO. | DATE | REVISION | BY |

PROJECT: KENT-MB-1000 STORMWATER RETROFIT
NYS ROUTE 311, TOWN OF KENT, PUTNAM COUNTY, NEW YORK

DRAWING: EXISTING CONDITIONS PLAN

| | | | | | | | |
|----------------|-----------|-----------------|--------|-------------|---|-------|---|
| PROJECT NUMBER | 20152.100 | PROJECT MANAGER | Z.M.P. | DRAWING NO. | 1 | SHEET | 1 |
| DATE | 11-14-22 | DRAWN BY | J.L.P. | | | | |
| SCALE | 1" = 120' | CHECKED BY | E.J.P. | | | | |



GENERAL SITE SEEDING NOTES:

1. All proposed seeded areas to receive 4" min. depth of topsoil. Soil amendments and fertilizer application rates shall be determined based on specific testing of topsoil material.
2. Upon final grading and placement of topsoil and any required soil amendments, areas to receive permanent vegetation cover in combination with suitable mulch as follows:
 - mulch: soft hay or small grain straw applied at a rate of 90 lbs./1000 s.f. or 2 tons/acre, to be applied and anchored according to New York State Standards and Specifications for Erosion and Sediment Control, August 2005.
 - If the season prevents the establishment of a permanent vegetation cover, the disturbed areas will be mulched with straw or equivalent.
3. The seed mixes as specified on these drawings are as follows:
 - A. Seed Mix for lawn areas at a rate of 100 lbs. per acre:
 - Kentucky Bluegrass 40%
 - Creeping Red Fescue 20%
 - Annual Ryegrass 20%
 - B. Seed Mix for Meadow areas including tops of berms and back slopes of embankments of stormwater basins at a rate of 25 lbs. per acre:
 - New England Conservation/Melaleuca Mix from New England Wetland Plants, Inc. of Amherst, MA.
 - C. Seed Mix for slope areas 2:1 at a rate of 35 lbs. per acre:
 - New England Erosion Control/Restoration Mix (For Dry Sites) from New England Wetland Plants, Inc. of Amherst, MA.

TREE CLEARING NOTES:

1. Refer to contract technical specifications for additional tree clearing and tree protection requirements.
2. All trees to be removed within limits of proposed grading.
3. All trees in the area of the proposed improvements near the property line or on an adjoining lot shall be protected throughout the duration of construction. Damaged trees on adjoining parcels shall be replaced at the contractor's expense in a manner approved by the Project Engineer.
4. Individual trees with diameter located within limits of proposed grading shall be either protected or removed if root system is compromised from the proposed improvements, including excavation or placement of fill.
5. Contractor shall be responsible for additional tree removal A.O.B.E. if determined to be damaged from construction operations.
6. Install tree protection measures prior to start of site clearing and construction.
7. No construction equipment shall be parked on or near or construction materials shall be stockpiled or stored under the canopy of trees to be preserved.
8. During tree removal operations, do not damage adjacent trees to remain. Lower limbs and tree trunks, do not drop them.

ALTERNATION OF THIS DOCUMENT, UNLESS UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER, IS A VIOLATION OF SECTION 7209 OF ARTICLE 145 OF THE EDUCATION LAW.

GENERAL CONSTRUCTION SEQUENCE NOTES:

1. Prior to the start of construction activity, a pre-construction meeting shall be held at the project site with the EDHWC, NYSDCP, Contractor, Town of Kent, and Design Engineer.
2. The NYSDCP shall be notified at least forty-eight (48) hours prior to the start of construction activity.
3. Soil disturbance shall not exceed 5 acres at any one time.
4. All finished slopes 3H:1V or steeper are to be stabilized and covered with erosion control blanket curter 1 by American Excelsior Co. or approved equal.
5. The Contractor shall stake out the limits of clearing to be reviewed by the Design Engineer prior to the start of construction. All existing trees/vegetation outside the limits of disturbance/clearing shall be protected. Tree protection shall be provided as necessary and as directed by the Design Engineer during construction.
6. Installation of stormwater piping and trenching excavation should be limited to manageable sections in an effort to be able to install proposed piping and backfill the same day. If excavation is open for greater than 1 day, the Contractor shall provide temporary construction fencing around the work area.
7. Should groundwater be encountered, the contractor shall contact the project's certified erosion control specialist to assess the situation. If groundwater is encountered, a pump pit shall be constructed as directed by the engineer or erosion control specialist. Driveway/retention shall be constructed, shall be constructed from the pump pit, a sump pit or energy dissipator with all fence down gradient. Final location as directed by the engineer or erosion control specialist.
8. Upon completion of grading operations, topsoil, seed and mulch, or soil disturbed areas to be temporarily stabilized in accordance with the Erosion & Sediment Control Note #6 on this Drawing. Temporary stabilization is achieved when all exposed soil within the phase boundary has been covered with mulch in accordance with the "New York Standards and Specifications for Erosion and Sediment Control" to prevent the exposed soil from eroding. The materials may include, but are not limited to, seed, mulch and erosion control mats. Each phase of construction shall be stabilized (80% vegetative cover) prior to the commencement of the next phase.
9. Only upon final stabilization of all disturbed areas may the temporary erosion and sediment control facilities be removed. Final stabilization is achieved when all soil disturbance activities have ceased and a uniform perennial vegetative cover with a density of 80% or greater over the entire previous surface has been established, or other equivalent stabilization measures such as permanent landscaping, rip-rap and/or crushed stone have been applied on all disturbed areas that are not covered by permanent structures, concrete or pavement. See Erosion & Sediment Control Note #7 permanent stabilization details.
10. Disturbance of steep slopes shall be undertaken in workable units in which the disturbance can be completed within a reasonable timeframe so that areas are not left bare and exposed for long periods of time or through winter and spring-thaw periods.
11. Clean stormwater runoff from uphill of all disturbed areas shall be diverted around the active work areas until the soil disturbance activities have ceased and the work area is stabilized.

WINTER SITE STABILIZATION NOTES:


1. All above / exposed soils must be stabilized by an established vegetation, straw or mulch, matting, or other approved product such as rolled erosion control product.
2. Sediment barriers must be properly installed at all necessary perimeter and sensitive locations.
3. All slopes and grades must be properly stabilized with approved methods. Rolled erosion control products must be used on all slopes greater than 3:1, or where conditions for erosion dictate such measures.
4. Stockpiled soils must be protected by the use of established vegetation, an anchored-down straw or mulch, rolled erosion control product or other durable covering. A barrier must be installed around the pile to prevent erosion away from that location.
5. All entrance / exit locations to the site must be properly stabilized and must be maintained to accommodate snow management as set forth in the NYS Standard and Specifications for Erosion and Sediment Control.
6. Snow management must not destroy or degrade erosion and sediment control devices.
7. In areas where soil disturbance activities have temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within three (3) days from the day the soil disturbance activity ceased.
8. If straw mulch alone is used for temporary stabilization, it shall be applied at the standard application rate, or a rate of 4 tons/acre.
9. Soil stockpiles must be protected by the use of established vegetation, anchored straw mulch, rolled stabilization matting, or other durable covering. A barrier must be installed at least 15-feet from the toe of the stockpile to prevent soil migration and to capture loose soil.

EARTHWORK NOTES:

1. All earthwork calculations are based on the difference between the existing grades and proposed finished grades.
2. Estimated earthwork volumes are approximate and do not account for swell or compaction.
3. The use/quantity of select fill materials for access roads, pipe embedments, rip-rap, etc. are not accounted for in these calculations.
4. The calculations contained herein do not consider the soil characteristics of the cut/fill soils and their suitability for use as a general and/or select fill.
5. Unless otherwise shown herein, these earthwork calculations do not consider construction sequencing or phasing.
6. The depth of ledge rock and/or impacts associated with rock excavation have not been considered in these calculations.
7. Cuts and any volumes have been rounded to the nearest 100 cubic yards.
8. Volumes provided in the Earthwork Table are for permitting purposes only. Contractor shall be responsible for calculating material quantities for construction.
9. The earthwork conditions are envisioned to be balanced for the project resulting in no export of material from the project site.

| DRAINAGE CHANNEL LEGEND | | | |
|-------------------------|-----------------------------|----------------------|--------------------------|
| TYPE | BOTTOM OF CHANNEL WIDTH (A) | DEPTH OF CHANNEL (B) | TOP OF CHANNEL WIDTH (C) |
| A | 3.0' | 3.0' | 10.0' |
| B | 4.0' | 2.0' | 8.0' |
| C | 4.0' | 2.0' | 8.0' |
| D | 3.0' | 2.0' | 7.0' |
| E | 2.0' | 2.0' | 6.5' |
| F | 7.0' | 7.0' | 20.0' |
| G | 5.0' | 5.0' | 12.0' |
| H | 7.0' | 5.0' | 20.0' |
| I | 3.0' | 2.0' | 7.5' |
| J | 1.5' | 2.0' | 5.0' |
| K | 4.0' | 3.0' | 12.0' |
| L | 5.0' | 5.0' | 15.0' |

Note: Dimensions shown are based on field measurements of the individual cross sections along the length of the existing drainage ditch and may not be representative of the entire length of the ditch. Contractor shall field verify conditions of existing drainage ditches which are part of this retrofit.



DRAINAGE CHANNEL KEY
(N.T.S.)

PROJECT DISTURBANCE SUMMARY TABLE

| | |
|---|-----------|
| TOTAL PROJECT DISTURBANCE | 9.9 AC |
| TOTAL DISTURBANCE WITHIN NYSDCP ADJACENT AREA | 27,300 SF |
| TOTAL DISTURBANCE WITHIN NYSDCP WETLAND | 0 SF |

| EARTHWORK SUMMARY | | |
|-------------------|-----------|------|
| CUT | FILL | NET |
| 10,400 CY | 10,400 CY | 0 CY |

OVERALL CONSTRUCTION SEQUENCE:

NOTE: Schedule for each phase of construction is approximate and provided for permitting purposes.

- Kent-MB-1000A**
PHASE 1A (Total Disturbance 0.3 Ac. ±) (5 weeks)
1. Install stabilized construction entrance in accordance with the notes and details of location shown on drawing.
 2. Install erosion control measures shown on the plan in accordance with the details.
 3. Install Maintenance and Protection of Traffic Measures prior to starting improvements along Longfellow Drive.
 4. Saw cut pavement and install proposed julyfish Filters including # 2, # 3, # 4 and # 5 along Longfellow Drive to connect the existing drainage system to the julyfish filters.
 5. Replace pavement and asphalt curbs.
 6. Fell trees within the limits of Phase 1A and Phase 1B. No grubbing shall take place until that phase of construction has commenced. Felled trees shall be chipped and stockpiled onsite for future construction of the proposed temporary construction access paths and/or soil stabilization. Felled trees shall be temporarily laid with the trunk of the tree directed uphill until they can be chipped to prevent concentration of stormwater runoff from uphill areas.
 7. Strip and stockpile topsoil onsite for later use for permanent stabilization.
 8. Install contractor staging area.
 9. Divert stormwater runoff from the existing drainage culvert adjacent to # 1 around the proposed work area and install rip rap swale "SW 3". Temporary discharge from rip rap to the Croton River shall be in a manner that does not cause downstream erosion.
 10. Sawcut pavement and install julyfish Filter # 1. Replace existing drainage culvert across Longfellow Drive to connect the existing drainage system to # 1 and install # 1B 4 access road off of Longfellow Drive and proposed gate.
 11. Use culvert and all grading operations (topsoil, seed, and mulch) any and all disturbed areas as soon as feasible in accordance with the Erosion & Sediment Control Notes on this Drawing. Phase 1A must be stabilized prior to the commencement of Phase 1B.
 12. Remove all temporary erosion and sediment control facilities once final stabilization is achieved. Final stabilization is achieved when all soil disturbance activities have ceased and a uniform, perennial vegetative cover with a density of eight percent or greater over the entire previous surface has been established, or other equivalent stabilization measures, such as permanent landscaping mulch, rip-rap or washed/crushed stone have been applied on all disturbed areas that are not covered by permanent structures, concrete or pavement.
 13. **PHASE 1B** (Total Disturbance 4.2 Ac. ±) (10-15 weeks)
 - 1. Install erosion control measures shown on the plan in accordance with the details including stabilized construction entrance from Ludington Court.
 - 2. Install construction fence along limits of disturbance/wetland boundary as shown on plan and contractor staging area.
 - 3. Grub trees within the limits of the phase.
 - 4. Install proposed temporary construction access path for this phase.
 - 5. Construct and stabilize proposed access path.
 - 6. Begin installation of the proposed rip rap swales within the limits of this phase from downstream to upstream starting with "SW 5", then "SW 4".
 - 7. Retain Notes on this Drawing. Phase 1B must be stabilized prior to the commencement of Phase 2A.
 - 8. Install proposed stormwater proposed drainage structures and piping from downstream to upstream including ES 1, DMH 2, DMH 3, DMH 4, DMH 5, DMH 6 and DMH 7.
 - 9. Install proposed rip rap ramp in front of HW 7.
 - 10. Construct proposed grass lined swales "SW 1" and "SW 2". Contractor shall divert stormwater runoff from uphill areas, including pipe discharge from Longfellow Drive, around the proposed work area until grass lined swales are stabilized. Temporary culverts at grade may be utilized to convey the stormwater runoff from the existing pipe discharge over the proposed grass lined swales until the swales are stabilized. Discharge from temporary culverts shall be in a manner that does not cause downstream erosion.
 - 11. Grub trees within the limits of Phase 2A and 2B. No grubbing shall take place until that phase of construction has commenced. Felled trees shall be chipped and stockpiled onsite for future construction of the proposed temporary construction access paths and/or soil stabilization.
 - 12. Once all tributary areas are stabilized, remove any accumulated sediment from the proposed settling basin and rip rap ramp.
 - 13. Remove all temporary erosion and sediment control facilities once final stabilization is achieved.

- Kent-MB-1000B**
PHASE 2A (Total Disturbance 2.4 Ac. ±) (8-10 weeks)
1. Construct proposed grass lined swales "SW 1" and "SW 2". Final location of construction access path shall be reviewed/adjusted by design engineer in the field to minimize tree removals. Utilize woodchips from tree felling in Phase 1 to construct path between Phase 1B and Phase 2A.
 2. Install erosion control measures shown on the plan in accordance with the details.
 3. Install construction fence along limits of disturbance/wetland boundary as shown on plan.
 4. Grub trees within the limits of Phase 2A and 2B. No grubbing shall take place until that phase of construction has commenced. Felled trees shall be chipped and stockpiled onsite for future construction of the proposed temporary construction access paths and/or soil stabilization.
 5. Grub trees within the limits of the phase. Utilize soil from borrow areas to fill in eroded channels. Channel filling operations shall begin at the source point of the existing eroded channel and progress down gradient.
 6. Begin channel filling operations within the limits of the phase. Utilize soil from borrow areas to fill in eroded channels. Channel filling operations shall begin at the source point of the existing eroded channel and progress down gradient.
 7. Any pump discharge outlet shall be in a location specified by the project engineer and appropriate outlet protection measures as specified by the project engineer shall be installed to eliminate potential downstream impacts and erosion from dewatering operations.
 8. Upon completion of grading operations (topsoil, seed, and mulch) any and all disturbed areas as soon as feasible in accordance with the Erosion & Sediment Control Notes on this Drawing. Phase 2A must be stabilized prior to the commencement of Phase 2B.
 9. Remove all temporary erosion and sediment control facilities once final stabilization is achieved.
 10. **PHASE 2B** (Total Disturbance 0.3 Ac. ±) (8-10 weeks)
 - 1. Install erosion control measures shown on the plan in accordance with the details.
 - 2. Install construction fence along limits of disturbance/wetland boundary as shown on plan.
 - 3. Install proposed construction access paths.
 - 4. Grub trees within the limits of the phase.
 - 5. Begin mass earthwork operations within the limits of the phase. Utilize soil from borrow areas to fill in eroded channels. Channel filling operations shall begin at the source point of the existing eroded channel and progress down gradient.
 - 6. During channel filling operations if groundwater or base flow is encountered, the contractor shall install sand bag cofferdams and divert flow around work area.
 - 7. Upon completion of grading operations (topsoil, seed, and mulch) any and all disturbed areas as soon as feasible in accordance with the Erosion & Sediment Control Notes on this Drawing.
 - 8. Remove all temporary erosion and sediment control facilities once final stabilization is achieved.

EROSION & SEDIMENT CONTROL NOTES:

1. The owner's field representative (O.F.R.) will be responsible for the implementation and maintenance of erosion and sediment control measures on this site prior to and during construction.
2. All construction activities involving the removal or disposal of soil are to be provided with appropriate protective measures to minimize erosion and control sediment discharge within the limits of the disturbance. The application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activities ceased. Disturbance shall be minimized to the areas required to perform construction.
3. Wherever feasible, natural vegetation should be retained and protected. Disturbance shall be minimized in the areas required to perform construction. No more than 5 acres of unprotected soil shall be exposed at any one time.
4. When land is exposed during development, the exposure shall be kept to the shortest period of time feasible. In the areas where soil disturbance activities have temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activities ceased. Disturbance shall be minimized to the areas required to perform construction.
5. Silt fence shall be installed as shown on the plans prior to beginning any clearing, grubbing or earthwork.
6. All topsoil to be stripped from the area being developed shall be stockpiled and seeded for temporary stabilization per the timeframe required in Note #4 above. Annual ryegrass at a rate of 50 lbs. per acre shall be used for temporary seeding.
7. Any disturbed areas not subject to further disturbance or construction traffic, permanent or temporary, shall have soil stabilization measures initiated for permanent vegetation cover in combination with a suitable mulch within 1 business day of final grading. All seeded areas to receive a minimum 4" topsoil from stockpile area and be seeded and mulched as follows:
 - Seed mixture to be planted between March 21 and May 20, or between August 15 and October 15 or as directed by project representative at a rate of 30 pounds per acre.
 - Right-Of-Way Native Woods Mix w/Annual Ryegrass (ERMM-132-1) by Ernst Conservation Seeds of Menomonee Falls, WI.
8. Grass seed mix may be applied by either mechanical or hydroseeding methods. Seeding shall be performed in accordance with the current edition of the "NYSDOT Standard Specification, Construction and Materials, Section 610-3.02, Method No. 1". Hydroseeding shall be performed using materials and methods as approved by the site engineer.
9. Cut or fill slopes steeper than 3:1 shall be stabilized after grading with Curlex I Single Net Erosion Control Blanket, or approved equal in the timeframe required in Note #4 above.
10. Paved roadways shall be kept clean at all times.
11. The site shall at all times be graded and maintained such that all stormwater runoff is diverted to soil erosion and sediment control facilities.
12. All storm drainage outlets shall be stabilized, as required, before the discharge points become overflows.
13. Stormwater from disturbed areas must be passed through erosion control barriers before discharge beyond disturbed areas or discharged into other drainage systems.
14. Erosion and sediment control measures shall be inspected and maintained on a daily basis by the O.F.R. to ensure that channels, temporary and permanent, ditches and pipes are clear of debris, that embankments and berms have not been breached and that all straw bales and silt fences are intact. Any failure of erosion and sediment control measures shall be reported as soon as feasible by the contractor and inspected for approval by the O.F.R. and/or site engineer.
15. Dust shall be controlled by sprinkling or other approved methods as necessary, or as directed by the O.F.R.
16. Cut and fills shall not endanger adjoining property, nor divert water onto the property of others.
17. All fills shall be placed and compacted in 6" lifts to provide stability of material and to prevent settlement.
18. The O.F.R. shall inspect downstream conditions for evidence of sedimentation on a weekly basis and after rainstorms.
19. As warranted by field conditions, special additional erosion and sediment control measures, as specified by the site engineer and/or the Town Engineer shall be installed by the contractor.
20. Erosion and sediment control measures shall remain in place until all disturbed areas are stabilized.

LEGEND

- EXISTING PROPERTY LINE
- EXISTING BUILDING
- EXISTING STONE WALL
- EXISTING CATCH BASIN
- EXISTING WATERCOURSE
- EXISTING EDGE OF WATER
- EXISTING WETLAND BUFFER
- EXISTING 100-YR FLOODPLAIN BOUNDARY
- EXISTING 10' CONTOUR
- EXISTING 2' CONTOUR
- EXISTING SPOT GRADE
- EXISTING TREELINE
- PROPOSED 10' CONTOUR
- PROPOSED 2' CONTOUR
- PROPOSED SPOT ELEVATION
- PROPOSED DRAINAGE MANHOLE
- PROPOSED CATCH BASIN
- PROPOSED OUTLET STRUCTURE
- PROPOSED END SECTION
- PROPOSED DRAINAGE PIPE
- PROPOSED GRASS SWALE
- PROPOSED LIMITS OF DISTURBANCE
- PROPOSED TEMPORARY CONSTRUCTION ACCESS PATH
- PROPOSED STABILIZED CONSTRUCTION ENTRANCE
- PROPOSED PHASING LINE
- PROPOSED PHASING NUMBER








INSITE
ENGINEERING, SURVEYING &
LANDSCAPE ARCHITECTURE, P.C.

PROJECT: **KENT-MB-1000**
STORMWATER RETROFIT


NYS ROUTE 311, TOWN OF KENT, PUTNAM COUNTY, NEW YORK

DRAWING: **PHASING PLAN**



| | | | | | |
|----------------|-----------|-----------------|--------|-------------|-------|
| PROJECT NUMBER | 20152.100 | PROJECT MANAGER | Z.M.P. | DRAWING NO. | SHEET |
| DATE | 11-14-22 | DRAWN BY | J.L.P. | | PH-1 |
| SCALE | 1" = 60' | CHECKED BY | E.J.P. | | 2 |







| | | | | | |
|--|---|-----------------|---|--|-------|
|  | <h1 style="margin: 0;">INSITE</h1> <p style="margin: 0;">ENGINEERING, SURVEYING & LANDSCAPE ARCHITECTURE, P.C.</p> | | 3 Garrett Place Cori, NJ 08052 (848) 325-9050 (848) 325-9717 fax www.insite-eng.com | | |
| | PROJECT: <div style="text-align: center; border: 1px solid black; padding: 5px; margin: 5px 0;"> KENT-HB-1000 <u>STORMWATER RETROFIT</u> </div> <p style="margin: 0;">NYE ROUTE 331, TOWN OF KENT, PUTNAM COUNTY, NEW YORK</p> | | | | |
| DRAWING: <div style="text-align: center; border: 1px solid black; padding: 5px; margin: 5px 0;"> <u>ENLARGED SITE PLAN</u> </div> | | | | | |
| PROJECT NUMBER | 20152100 | PROJECT MANAGER | Z.M.P. | DRAWING NO. | SHEET |
| DATE | 11-14-22 | DRAWN BY | J.L.P. | <div style="font-size: 48pt; font-weight: bold;">SP-2</div> <div style="font-size: 24pt; font-weight: bold;">4 /</div> | |
| SCALE | 1" = 40' | CHECKED BY | E.J.P. | | |



ALTERATION OF THIS DOCUMENT, UNLESS UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER, IS A VIOLATION OF SECTION 7209 OF ARTICLE 145 OF THE EDUCATION LAW.



| LEGEND | |
|--------|---|
| | EXISTING PROPERTY LINE |
| | EXISTING BUILDING TO BE REMOVED |
| | EXISTING STONE WALL |
| | EXISTING CATCH BASIN |
| | EXISTING WATERCOURSE |
| | EXISTING WETLAND FLAG |
| | EXISTING WETLAND BUFFER |
| | EXISTING 100-YR FLOODPLAIN BOUNDARY |
| | EXISTING 10' CONTOUR |
| | EXISTING 2' CONTOUR |
| | EXISTING SPOT GRADE |
| | EXISTING TREE LINE |
| | PROPOSED 10' CONTOUR |
| | PROPOSED 2' CONTOUR |
| | PROPOSED SPOT ELEVATION |
| | PROPOSED DRAINAGE MANHOLE |
| | PROPOSED CATCH BASIN |
| | PROPOSED OUTLET STRUCTURE |
| | PROPOSED END SECTION |
| | PROPOSED DRAINAGE PIPE |
| | PROPOSED GRASS SWALE |
| | PROPOSED SILT FENCE |
| | PROPOSED CONSTRUCTION FENCE |
| | PROPOSED STONE RIP-RAP |
| | PROPOSED LIMITS OF DISTURBANCE |
| | PROPOSED TEMPORARY CONSTRUCTION ACCESS PATH |
| | PROPOSED STABILIZED CONSTRUCTION ENTRANCE |
| | PROPOSED DRAINAGE STRUCTURE W/ INLET PROTECTION |
| | PROPOSED EROSION CONTROL MATTING |
| | PROPOSED TEMPORARY SOIL STOCKPILE |



- NOTES:
1. PUMPED SILT CONTROL SYSTEM TO BE LOCATED WHERE WATER, AFTER PASSING THROUGH SYSTEM, WILL NOT CAUSE EROSION.
 2. PUMPED SILT CONTROL SYSTEM TO BE MONITORED AND MAINTAINED TO ASSURE ADEQUATE FILTRATION.
 3. PUMPED SILT CONTROL SYSTEM TO BE MANUFACTURED BY ACF ENVIRONMENTAL (1-800-448-3630) OR APPROVED EQUAL.
 4. PROVIDE ROW OF STAKED HAYBALES AND, IF NECESSARY, SILT FENCE DOWNSTREAM OF "DIRTBAG".
 5. "DIRTBAG" TO BE MONITORED WHEN IN USE TO DETECT RUPTURES AND REPLACE RUPTURED BAGS AS NECESSARY.
- "DIRTBAG" PUMPED SILT CONTROL SYSTEM DETAIL**
(N.T.S.)




SAND BAG COFFERDAM DETAIL
(N.T.S.)

EXCAVATION DEWATERING CONTINGENCY REQUIREMENTS



- The contractor shall maintain a contingency excavation dewatering kit consisting of a minimum of the following:
- (1) Submersible 2" electric trash pump with float switch, model #152-45-61 as manufactured by Tsurumi Pumps or approved equal, 3000 GPH, max head 39 ft.
 - (1) Generator to run the electric trash pump.
 - (1) "Dirtdag" Sediment Removal Device.
 - (3) 4' X 8' sheets of plywood
 - (20) Haybales
 - (100 LF) 2" hose
 - (100 LF) silt fence
 - (20 CY) 3/4" washed crushed stone

EXISTING CHANNEL FILLING OPERATIONS NOTES:


1. Channel filling operations shall begin at the source point of the existing eroded channel and progress down gradient. Diversify runoff away from channel until fill has achieved final stabilization.
2. In the event groundwater or other adverse conditions are encountered during construction operations, the contractor shall consult the project engineer prior to continuing with any site improvement.
3. During Channel Filling Operations if groundwater or base flow is encountered the contractor install sand bag cofferdams in accordance with the detail provided on this drawing.
4. The pump discharge outlet from the sand bag cofferdam shall be in a location specified by the project engineer and appropriate outlet protection measures as specified by the project engineer shall be installed to eliminate potential downstream impacts and erosion from dewatering operations.
5. Contractor shall provide additional erosion control measures (dewatering dirtdag) at pump discharge as needed to eliminate turbid discharge downstream of work area.
6. The contractor shall maintain an excavation dewatering contingency kit with the components specified in the "Excavation Dewatering Contingency Notes" provided on this drawing, as these items may be needed during the channel filling operations.
7. All finished slopes 3H:1V or steeper are to be stabilized and covered with erosion control blanket curlex 1 by American Excelsior Co. or approved equal.




| | | | |
|--|-------------|---------------------------------------|---------|
| 6 | 4-30-25 | ISSUED FOR BID | CMS |
| 5 | 5-17-24 | REVISED FOR NYDEC & NYSDOT SUBMISSION | JMM |
| 4 | 9-20-23 | REVISED FOR EDWIC SUBMISSION | EJP |
| 3 | 8-16-23 | REVISED FOR NYDEC SUBMISSION | CMS |
| 2 | 8-7-23 | REVISED FOR NYDEC SUBMISSION | CMS |
| 1 | 7-27-23 | REVISED STORMWATER CONVEYANCE SYSTEM | EJP |
| NO. | DATE | REVISION | BY |
| INSITE ENGINEERING, SURVEYING & LANDSCAPE ARCHITECTURE, P.C. 3 Garrett Place Cortland, NY 13812 (845) 225-8690 (845) 225-8717 fax www.insite-eng.com | | | |
| PROJECT: KENT-MB-1000 STORMWATER RETROFIT NYS ROUTE 311, TOWN OF KENT, PUTNAM COUNTY, NEW YORK | | | |
| DRAWING: ENLARGED SITE PLAN | | | |
| PROJECT NUMBER | 20152.100 | PROJECT MANAGER | Z.M.P. |
| DATE | 11-14-22 | DRAWN BY | J.L.P. |
| SCALE | 1" = 40' | CHECKED BY | E.J.P. |
| DRAWING NO. | SP-3 | | SHEET 5 |
| | | | 6 |




TREE PROTECTION DETAIL
(N.T.S.)




ASPHALT CURB DETAIL
(N.T.S.)




TEMPORARY GRAVEL CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)




TEMPORARY WOODCHIP CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)




TEMPORARY SOIL STOCKPILE DETAIL
(N.T.S.)




SILT FENCE DETAIL
(N.T.S.)




END SECTION DETAIL
(N.T.S.)




PERMANENT ACCESS ROAD DETAIL
(N.T.S.)




PAVEMENT REPLACEMENT DETAIL
(N.T.S.)




TEMPORARY GRAVEL CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)




TEMPORARY WOODCHIP CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)




TEMPORARY SOIL STOCKPILE DETAIL
(N.T.S.)




SILT FENCE DETAIL
(N.T.S.)




END SECTION DETAIL
(N.T.S.)




CONCRETE OUTLET WEIR AND RIP RAP EMERGENCY OVERFLOW DETAIL
(N.T.S.)




PAVEMENT REPLACEMENT DETAIL
(N.T.S.)




TEMPORARY GRAVEL CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)




TEMPORARY WOODCHIP CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)




TEMPORARY SOIL STOCKPILE DETAIL
(N.T.S.)




SILT FENCE DETAIL
(N.T.S.)




END SECTION DETAIL
(N.T.S.)




CONCRETE OUTLET WEIR AND RIP RAP EMERGENCY OVERFLOW DETAIL
(N.T.S.)




PAVEMENT REPLACEMENT DETAIL
(N.T.S.)




TEMPORARY GRAVEL CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)




TEMPORARY WOODCHIP CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)




TEMPORARY SOIL STOCKPILE DETAIL
(N.T.S.)




SILT FENCE DETAIL
(N.T.S.)




END SECTION DETAIL
(N.T.S.)




CONCRETE OUTLET WEIR AND RIP RAP EMERGENCY OVERFLOW DETAIL
(N.T.S.)




PAVEMENT REPLACEMENT DETAIL
(N.T.S.)




TEMPORARY GRAVEL CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)




TEMPORARY WOODCHIP CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)




TEMPORARY SOIL STOCKPILE DETAIL
(N.T.S.)




SILT FENCE DETAIL
(N.T.S.)




END SECTION DETAIL
(N.T.S.)




CONCRETE OUTLET WEIR AND RIP RAP EMERGENCY OVERFLOW DETAIL
(N.T.S.)




PAVEMENT REPLACEMENT DETAIL
(N.T.S.)




TEMPORARY GRAVEL CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)




TEMPORARY WOODCHIP CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)




TEMPORARY SOIL STOCKPILE DETAIL
(N.T.S.)




SILT FENCE DETAIL
(N.T.S.)




END SECTION DETAIL
(N.T.S.)




CONCRETE OUTLET WEIR AND RIP RAP EMERGENCY OVERFLOW DETAIL
(N.T.S.)




PAVEMENT REPLACEMENT DETAIL
(N.T.S.)




TEMPORARY GRAVEL CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)




TEMPORARY WOODCHIP CONSTRUCTION ACCESS ROAD DETAIL
(N.T.S.)



TEMPORARY SOIL STOCKPILE DETAIL
(N.T.S.)



SILT FENCE DETAIL
(N.T.S.)



END SECTION DETAIL
(N.T.S.)

JELLYFISH DESIGN NOTES

JELLYFISH TREATMENT CAPACITY IS A FUNCTION OF THE CARTRIDGE SELECTION AND THE NUMBER OF CARTRIDGES. THE STANDARD MANHOLE STYLE IS SHOWN. 80% MANHOLE JELLYFISH PEAK TREATMENT CAPACITY IS 1.16 CFS. IF THE SITE CONDITIONS EXCEED 1.16 CFS AN UPSTREAM BYPASS STRUCTURE IS REQUIRED.

| CARTRIDGE SELECTION | 54" | 40" | 27" | 18" |
|---|-------------|--------------|--------------|--------------|
| CARTRIDGE DEPTH | 6'-0" | 4'-0" | 2'-0" | 1'-0" |
| OUTLET INVERT TO STRUCTURE INVERT (A) | 6'-0" | 4'-0" | 2'-0" | 1'-0" |
| FLOW RATE HIGH FLOW (DRAINDOWN) (Q _H) (GPM) | 0.18 / 0.09 | 0.13 / 0.065 | 0.09 / 0.045 | 0.06 / 0.025 |
| MAX. CARTS. HIGH FLOW / DRAINDOWN | 6 / 1 | 8 / 1 | 12 / 1 | 18 / 1 |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |

| STRUCTURE ID | WATER QUALITY FLOW RATE (CFS) | NUMBER OF CARTRIDGES (HF/DO) | CARTRIDGE SIZE |
|--------------|-------------------------------|------------------------------|----------------|
| JF 1 | 0.7 | 4/1 | 54" |
| JF 2 | 1.0 | 6/1 | 54" |