

Project ID	Common Name	PJT YR	Municipality	Project Status	Revised Retrofit	P-red (kg)	Design Status	Est. Const.	Notes
Carmel-AM-1000	Marina Drive	Year 10(2021)	Carmel	Construction	Catch Basin Inserts	4.71	100%	Ongoing	Mahopac Library installation pending
Kent-MB-1000	Longfellow Drive	Year 10(2021)	Kent	Construction	Channel Stabilization and Filter Chambers	78.5	100%	Summer 2025	(FAD) Construction start in August
L-MU-1017	Lake Katonah	Year 10(2021)	Lewisboro	Construction	Bio-retention	4.5	100%	Ongoing	
PR-CR-601	Cross Rd	Year 6(2017)	Pound Ridge	Construction	Impervious removal	0.39	100%	Ongoing	(FAD) Municipal Reimbursement
Y-MU-40	Hallocks Mill	Year 5 (2014)	Yorktown	Construction	Biofiltration & Channel Stabilization	30.4	100%	Ongoing	Plantings and final stabilization pending
Carmel-CF-703	Woodland Trail	Year 7(2018)	Carmel	Design	Channel Stabilization	11.73	100%	Summer 2025	(FAD) Installation agreement pending
Carmel-GL-815	Ridge Rd	Year 8(2019)	Carmel	Design	Catch Basin Inserts	1.14	100%	Summer 2025	(FAD) NYSDOT permit pending
Carmel-GL-915	Lake Gleneida	Year 9(2020)	Carmel	Design	Bio-infiltration	4.82	30%	Fall 2025	(FAD) Project restart to meet Town's requirements
L-CR-1001	Waccabuc Country Club Waterfront	Year 10(2021)	Lewisboro	Design	Bio-infiltration	1.42	100%	Fall 2025	(FAD) Project Award in August
PW-MB-1000	Lake Dutchess	Year 10(2021)	Town of Pawling	Design	Multiple Retrofits	1.62	90%	Fall 2025	(FAD)
S-AM-1015	Woodcrest Terrace	Year 10(2021)	Somers	Design	Channel Stabilization, CB Inserts	8.81	100%	Fall 2025	Final installation agreement pending with neighbors
S-CF-901	Greenbriar Subdivision	Year 9(2020)	Somers	Design	Filter Chambers	14.4	60%	Fall 2025	(FAD)
L-CR-804	Tarry-a-bit Drive	Year 8(2019)	Lewisboro	Postponed	Channel Stabilization	17.6	90%	TBD	(FAD) Installation Agreements and final design pending

Legend **Bold Are FAD**

Postponed	Design
Construction	Complete
Concept	Cancelled

Active Project Total	152.24	kg/yr
Total EOHWC P-Reduction	755.85	kg/yr