

Project ID	Common Name	PJT YR	Municipality	Project Status	Revised Retrofit	P-red (kg)	Design Status	Est. Const.	Notes
Kent-MB-1000	Longfellow Drive	Year 10(2021)	Kent	Construction	Channel Stabilization and Filter Chambers	78.5	100%	Ongoing	(FAD)
Carmel-CF-703	Woodland Trail	Year 7(2018)	Carmel	Design	Channel Stabilization	11.73	100%	Fall 2026	(FAD) Installation agreement pending
Carmel-GL-915	Lake Gleneida	Year 9(2020)	Carmel	Design	Bio-infiltration	4.82	30%	Fall 2026	(FAD) Project restart to meet Town's requirements
L-CR-1001	Waccabuc Country Club Waterfront	Year 10(2021)	Lewisboro	Design	Bio-infiltration	1.42	100%	Fall 2026	(FAD) Pending owner approval of permits
L-CR-804	Tarry-a-bit Drive	Year 8(2019)	Lewisboro	Design	Channel Stabilization	17.6	90%	Fall 2026	(FAD) Installation Agreements and final design pending
PW-MB-1000	Lake Dutchess	Year 10(2021)	Town of Pawling	Design	Multiple Retrofits	1.62	90%	Fall 2026	(FAD)
S-AM-1015	Woodcrest Terrace	Year 10(2021)	Somers	Design	Channel Stabilization, CB Inserts	8.81	100%	Summer 2026	Final installation agreement pending with neighbors

Legend		Bold Are FAD	
Postponed	Design		
Construction	Complete		
Concept	Cancelled		

Active Project Total	124.5	kg/yr
Total EOHWC P-Reduction	805.3	kg/yr